



Residential Plumbing Job-Site Checklist



Date _____

Development name _____

Lot number _____

Builder _____

Project address _____

City _____

State/Province _____

ZIP/Postal code _____

Completed by _____

Installer _____

Uponor rep agency _____

Uponor rep agency contact _____

Number of fittings: _____

Feet of pipe: _____

Home Type

Single family Townhome Condo
 Other _____

Plumbing System Type

Logic: Number of multiport tees: _____

Home run: Too much pipe? Yes No

Trunk and branch: Number of elbows: _____

Hybrid (material types) _____

Other _____

Other _____

Installation Type

Under slab Looped Overhead
 Other _____

Water Supply Line Material

Uponor PEX PE
 Other PEX Copper
 Other _____

Checklist

| Fittings, Connections, and Site Preparation | Yes | No | N/A | Notes and Comments |
|---|--------------------------|--------------------------|--------------------------|--------------------|
| Proper storage to avoid UV exposure | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| Ring properly against fitting stop on ProPEX® connections | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| Acceptable distance between fittings (for ½" pipe, minimum cut length of pipe is 2"; for ¾" pipe, minimum cut length is 3"; for 1" pipe, minimum cut length is 3½") | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| Elbows replaced with bend supports | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| Kinks or strains on fittings/pipe | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| Trenches free from large stones | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| F1960 angle stops, boxes, fixtures <input type="checkbox"/> Uponor brand | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |







Checklist

| Hangers/Supports | Yes | No | N/A | Notes and Comments |
|---|--------------------------|--------------------------|--------------------------|--------------------|
| Proper bundling | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| Proper horizontal support distance | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| Proper use of supports on wood structure (tube talons) | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| Grommets for steel-stud penetrations/nail plates for wood studs | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| Proper support for out-of-the-wall applications | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| Support multiport tees within 6" | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| Sleeve concrete penetrations | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| Seal slab penetrations | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |



Installation Notes

Place install photo in each box below.



Uponor Inc.
5925 148th Street West
Apple Valley, MN 55124
USA

Uponor Ltd.
6510 Kennedy Road
Mississauga, ON L5T 2X4
CANADA

T 800.321.4739
F 952.891.2008

T 888.594.7726
F 800.638.9517



Moving > Water